



FOWLERVILLE COMMUNITY SCHOOLS



Fowlerville K-2 Elementary: Project Activities

- Millwork install continued and fire extinguisher cabinets were installed.
- Projector, clock, lighting, door contact, and security wiring continued around the building.
- Flooring continued on the east side of the building.
- Sidelite and borrowed lite glass began and continues around the building.
- Plumbing fixture install is nearing its end and water is estimated to be turned on the west side of the building by mid-September.
- All of the sidewalks were completed at the end of August.
- Sitework began on the playgrounds and is scheduled to complete beginning of October.
- The base course and top course of asphalt was completed on the bus parking lot.

Schedule Status: Look Ahead

- Window shade, toilet accessory, and gym equipment install to begin in early September.
- VUV and VAV start up to begin in mid-August.

HVAC Project Planning:

- Submittals for the pre-purchase of the High School chillers, chiller pumps, and VFDs were approved. The chillers are to be delivered in October 2024 and stored until Summer 2025 install.
- The High School and Junior High HVAC projects will be bid out in mid-August 2024 and bids will be due in mid-September 2024. The target for the HVAC work is Summer 2025.

Bond Planning:

- Smith and Kreeger scopes are under review. The projects will be bid out in mid-September 2024 and bids will be due in early October 2024.

Project Progress Photographs



Gladiator head millwork panel prior to install.



Exit sign installed.



Window shade staged for install.



Mirrors on site prior to install.

Project Progress Photographs



Sink installed in music room.



Hall lockers installed with sloped tops and numbers.

Project Progress Photographs



Floor tile install in the kitchen.

Project Progress Photographs



Concrete walks and stairs on the south side of the building.



Concrete walks on the south east corner of the building.

Project Progress Photographs



Bus lot asphalt prior to striping.